



CITY OF TUSTIN  
COMMUNITY DEVELOPMENT DEPARTMENT  
BUILDING DIVISION

**SOILS ENGINEER  
FINAL COMPACTION CERTIFICATION**

JOB ADDRESS OR TRACT NO.: \_\_\_\_\_ PERMIT NO. \_\_\_\_\_

OWNER/DEVELOPER: \_\_\_\_\_ PHASE NO: \_\_\_\_\_

**CERTIFICATION BY SOILS ENGINEER**

I, the undersigned, certify that compaction of all trench backfill material and roadway construction materials within the above named development/tract/phase have had compaction testing performed by either myself or soils technicians working under my direct supervision. Said trenches and roadways consist of;

1. Sanitary sewer mainline and house lateral trenches.
2. Domestic water mainline and house lateral trenches.
3. Storm drain mainline and lateral trenches.
4. Joint gas, electric, telephone and cable TV trenches.
5. Irrigation line trenches within street right-of-way or under concrete drives, sidewalks or asphalt pavements.
6. Curb/gutter and roadway subgrade.
7. Aggregate base/asphalt concrete paving.

I further certify that said compaction tests performed indicate that all of the above named trenches and subgrades have been compacted to a minimum of 90% of maximum density at optimum moisture and that all aggregate base and asphalt concrete have been compacted to a minimum of 95% of maximum density and are in compliance with the California Building Code and the City of Tustin Grading Ordinance, except as noted below:

---



---



---



---



---



---



---

I declare that the foregoing is true and correct. Executed on this \_\_\_\_\_ day of \_\_\_\_\_ 20\_\_\_\_  
at \_\_\_\_\_, California.

\_\_\_\_\_  
SOILS ENGINEER SIGNATURE

\_\_\_\_\_  
REG. NO. & STAMP

FIRM NAME: \_\_\_\_\_ ADDRESS: \_\_\_\_\_